Euclid Avenue (Reach IVA and Reach IVD) Maintenance Access Structure (MAS) Rehabilitation Project Notice of Completion


> David Ruhl, Engineering Manager Project Agreement 24 Committee | February 2, 2021 Agenda Item No. 5.A.

Euclid Avenue (Reach IVA and Reach IVD) MAS Rehabilitation Project

Recommendation

- Authorize the GM to accept the Abhe & Svoboda Inc. work as complete and direct staff to file a Notice of Completion with the San Bernardino County Clerk upon the following:
 - Contractor has delivered all documents required by the Contract Documents;
 - Notice from Engineer accepting the work;
 - Receipt of Final Application for Payment from the Contractor; and
 - Notice from Construction Manager recommending final payment.

Project Location and Description



 Seal 5 MAS on Reach IVD to withstand pressurization
Remove 1 MAS on Reach IVA due to concrete deterioration



MAS Concrete Deterioration

Installation of fabricated covers for "Sealing" of MAS



Removal of MAS due to Concrete Deterioration



Contract Authorization

Contractor

Abhe & Svoboda, Inc, - Change Order 1

Final Contract Amount

Contract Amount

\$481,000 (\$25,419)

\$455,581

Euclid Avenue (Reach IVA and Reach IVD) MAS Rehabilitation Project

Recommendation

- Authorize the GM to accept the Abhe & Svoboda Inc. work as complete and direct staff to file a Notice of Completion with the San Bernardino County Clerk upon the following:
 - Contractor has delivered all documents required by the Contract Documents;
 - Notice from Engineer accepting the work;
 - Receipt of Final Application for Payment from the Contractor; and
 - Notice from Construction Manager recommending final payment.

QUESTIONS?

Alcoa Dike – Lower Reach IVB and CRC Lateral Protection Project Notice of Completion


David Ruhl, Engineering Manager Project Agreement 24 Committee | February 2, 2021 Agenda Item No. 5.B.

Lower Reach IVB and CRC Lateral Protection Project

Recommendation

- Authorize the GM to accept the Weka Inc. work as complete and direct staff to file a Notice of Completion with the Riverside County Clerk upon the following:
 - Contractor has delivered all documents required by the Contract Documents;
 - Notice from Engineer accepting the work;
 - Receipt of Final Application for Payment from the Contractor; and
 - Notice from Construction Manager recommending final payment.

Alcoa Dike - Reach IVB/CRC Lateral



 Protect Reach 4B/CRC Lateral Due to Impacts of Alcoa Dike

- Remove and Replace about 440 feet of Reach IVB
- Remove and Replace about 160 feet of the CRC Lateral

Fusing of HDPE Pipe



Installation of New 36" HDPE Pipe



Contract Authorization

Contractor

Weka, Inc - Change Order 1 \$1,349,805 <u>(\$25,170)</u>

Contract Amount

Final Contract Amount

\$1,324,635

Lower Reach IVB and CRC Lateral Protection Project

Recommendation


- Authorize the GM to accept the Weka Inc. work as complete and direct staff to file a Notice of Completion with the Riverside County Clerk upon the following:
 - Contractor has delivered all documents required by the Contract Documents;
 - Notice from Engineer accepting the work;
 - Receipt of Final Application for Payment from the Contractor; and
 - Notice from Construction Manager recommending final payment.


QUESTIONS?

Pine Avenue Improvements Carlos Quintero, Operations Manager PA24 Committee | February 2, 2021 Item No. 5.C.

Recommendation

• Receive and file





Pine Avenue Siphon





Downstream Maintenance Access Structure

Upstream Maintenance Access Structure

Recommendation

• Receive and file.

